















DRAWING NAME: P1 - Land Project/1908 Collins Extension/532 Berlin Turnpike, Berlin, CT 06033  
DATE: 07/21/2023  
PROJECT: 1908 Collins Extension/532 Berlin Turnpike, Berlin, CT 06033  
DRAWN BY: BTP/BNB  
CHECKED BY: BNB  
DATE: 07/21/2023  
PROJECT: 1908 Collins Extension/532 Berlin Turnpike, Berlin, CT 06033

# BERLIN TURNPIKE (State Route 5 & 15) Southbound Lanes



PROPOSED PAINTED 12" STOP BAR (White)  
PROPOSED RELOCATED CURB CURB, SUBJECT TO CONDOT REVIEW & APPROVAL



PROPOSED BUS STOP/PULL OFF LOCATION

SIGHT LINE >1000' to North

EXISTING DRIVEWAY TO BE REMOVED. LOAM AND SEED ALL DISTURBED AREAS

PROPOSED RECONFIGURED PARKING LOT

REFER TO SHEET CP FOR CONSTRUCTION SEQUENCE ACTIVITIES

REFER TO SHEET SN FOR OTHER SIGNAGE WITH DEVELOPMENT



SOIL EROSION AND SEDIMENT CONTROL NARRATIVE:

A. PROJECT INFORMATION

- Project Description - The project site consist of one 12.6 acre parcel on The Berlin Turnpike in Berlin, CT.
- Area of Development - 8.234 Acres.
- Area Proposed Disturbance Due to Construction Activities - 8.234 Acres.
- Estimated Start of Construction - Spring 2024.
- Estimated Construction Completion Date - 2025.

B. SEQUENCE OF CONSTRUCTION

The tentative sequence of construction events are as follows and activities noted by a "Capital Letter" may occur concurrently.

- Conduct a pre-construction meeting with the OWNER, Contractor, Consultant Team, and Local, County and State agencies having jurisdiction over the project.
- Field stakeout the limits of all activities and install, at a minimum, a snow fence along construction limit lines along environmentally sensitive and tree protection areas. Silt fencing may be substituted where it coincides with this line, but only as approved by the OWNER. (A)
- Install silt fence along all sides contiguous to wetlands, watercourses and property owned by others affected by the work. Refer to the Soil Erosion and Sedimentation Control Plan for locations. (A)
- After each rain storm monitor the sedimentation and erosion control structures, which may include riprap channels, sediment basins, plunge pools, etc. Routinely remove sediment during construction when controls exceed one half (1/2) their capacity, sediment shall be disposed of in an environmentally acceptable manner at an approved location. (A)
- Clear vegetation within project limits, except trees designated to remain or in question, as shown on the plans. The decision of how questionable trees shall be treated shall rest with the OWNER and coordinated through the local agency having jurisdiction as construction progresses. All trees and shrubs less than 6" in diameter, and not to remain, shall be chipped and stored on site for mulch. (A)
- Remove stumps and dispose of at a bulky waste site approved by the ENGINEER and local official having jurisdiction. Disposal of stumps within burial pits on-site shall be prohibited. (B)
- Construct all temporary sedimentation and erosion control structures, including but not limited to: silt fence, stone check dams, water breaks, and sediment traps/basins. All structures and their locations shall be approved by the ENGINEER or the Inland Wetlands Enforcement Officer. Prior to the next phase of construction. (B)
- Install drainage outfall pipe and temporary sediment basin along with temporary drainage diversions to sediment basin. If the proposed detention basin is to be used as a temporary sediment trap/basin and an outlet control structure is to be installed, all outfalls and weirs are to be plugged water tight during construction. (B)
- Strip topsoil and subsoil materials as required and stockpile them at locations that will not adversely impact any down gradient wetlands. Stockpiles may be relocated to meet job conditions but are subject to the ENGINEER'S approval. Provide temporary erosion controls on the downside slopes of all stockpiles. (B)
- Bring proposed site entrance surface areas to rough subgrade.
- Conduct all rough cuts and fills for proposed buildings and associated parking. Making sure that all fill material is free of brush, rubbish, large boulders, logs, stumps and other objectionable materials. (C)
- If blasting is required for any cuts, all proposed work is to be coordinated with all local officials having jurisdiction. The contractor is required to secure all permits for blasting operations in accordance with local and state regulations and conduct a pre-blast survey of surrounding properties. Rock spoil is to be disposed of in an appropriate manner as the site development plan may show or is locally permitted. (C)
- Provide temporary seeding measures on all exposed soil which were damaged due to construction activities, are outside of construction traffic zones, and are not to be permanently restored or for a period in excess of thirty (30) days. Seeding and seedbed preparation are as specified herein or as indicated on the landscape plan. (C)
- Excavate for and install storm drainage systems. Install strawbale ring sediment barriers at all catch basins locations. (C)
- Excavate for and install utilities. (C)
- Prior to filling required for entrance driveway and reconstruction of parking for ABC Supply, the proposed mitigation area shall be regraded and planted, in accordance with plans (C)
- Building construction may begin pending building permit and run concurrently with the remaining site activities. (C)
- Bring proposed roadway areas to pavement subgrade with processed stone and install binder course and curbing. Refer to details. (D)
- Construct all driveway entrance and front parking improvements as indicated on plans. (E)
- Complete final subgrading for all grassed and landscaped areas. Prepare subgrades for placing a minimum of four inches of topsoil. Place topsoil only when permanent seeding and landscaping can follow within a reasonable time frame. (E)
- Exercise final landscaping plan and permanent seeding to provide long-term stabilization. (E)
- Complete final paving with top course and paint surfaces with pavement markings. (E)
- Clean and remove all silt from within drainage structures and dispose of materials in an environmentally acceptable manner. (F)
- Remove temporary measures once permanent measures have matured as approved by the Municipality's enforcement officer. (F)

GENERAL NOTES:

- Additional notes and details are located on Sheet ES4.
- At all times during construction, the Developer/Contractor shall be responsible for preventing and controlling on-site erosion including keeping the property sufficiently watered so as to minimize wind blown sediment. The Developer/Contractor shall also be responsible for installing and maintaining all erosion control facilities shown herein.
- All soils exposed during land disturbing activity (stripping, grading, utility installations, stockpiling, filling, etc.) shall be kept in a roughened condition by ripping or diskling along land contours until mulch, vegetation, or other permanent erosion control BMPs are installed. No soils in areas outside project street rights-of-way and future pavement shall remain exposed by land disturbing activity for more than thirty (30) days before required temporary or permanent erosion control (e.g. watering, seed/mulch, landscaping, etc.) is installed, unless otherwise approved by the Town Engineer.
- All inlets shall be cleaned prior to occupancy.
- All slopes greater than 3:1 shall be protected with Erosion Control Blankets (\$150 by North American Green or approved equal)
- All erosion control measures shall remain intact and operational until the site has been stabilized and vegetation is thoroughly established. This may occur after completion of construction, therefore it is critical for the Developer, Contractor and/or Owner to understand the erosion control responsibilities and maintain the erosion control measures.
- To minimize erosion of the sandy soils, vegetation shall be established immediately following completion of grading within each area. Vegetation may consist of temporary seeding or final loam and seed.
- If areas of work are not addressed by this plan or sediment and erosion issues arise in areas not covered by this plan, then the plan shall be augmented in the field. Contractor shall be responsible to insure no sediment or erosion problems encroach upon abutting property. This may require additional barriers, swales and bales.
- All erosion and sediment control measures shall conform to the 2002 Connecticut Guidelines for Soil Erosion and Sediment Control manual.
- All Dewatering shall incorporate the use of filter bags on discharge ends.

STORMWATER MANAGEMENT MAINTENANCE SCHEDULE

BERLIN, CONNECTICUT

The following are the required maintenance and monitoring procedures.

**Riprap and Discharge Aprons** - Shall be cleared of all sediment deposits and invasive plant species and are to be inspected for rip-rap damage and deterioration. These procedures to be conducted yearly between May 1 and before September 15.

**Outlet Control Structure** - Shall be cleaned of all sediment, trash and debris and is to be inspected for structural integrity. These procedures to be conducted yearly between May 1 and September 15. Structure shall be inspected two times a year and after significant rainfall events. Additional maintenance, beyond scheduled maintenance, may be required based upon inspections. Repairs shall be executed immediately.

**Emergency Spillway** - Shall be cleared of all sediment deposits and invasive plant species and are to be inspected for riprap damage and deterioration. These procedures to be conducted yearly between May 1 and September 15. Repairs shall be executed immediately.

**Catch Basins** - All basin rim areas and sumps shall be cleaned of all sediment, trash and debris. These procedures to be conducted yearly anytime after May 1 and before September 15.

**Swales** - all swales be cleared of all sediment deposits, invasive plant species and debris. Any erosion shall be repaired. These procedures to be conducted annually. Swales shall be inspected two times a year and after significant rainfall events. Additional maintenance, beyond schedule maintenance, may be required based upon inspections.

**Water Quality Basin** - Basin shall be cleared of all sediment deposits, invasive plant species and debris. These procedures to be conducted yearly between May 1 and September 15. Basin shall be inspected two times a year and after significant rainfall events. Additional maintenance, beyond scheduled maintenance, may be required based upon inspections.

**Slopes** - Slope erosion control blankets and vegetation shall be inspected twice a year and after significant rainfall events. Additional maintenance, beyond schedule maintenance, may be required based upon inspections. Any rills or channeling shall be repaired immediately.

**Parking Lot Sweeping** - Use mechanical sweeping on paved areas where dust and fine materials accumulate. These procedures to be conducted yearly anytime after May 1 and September 15.

All sediment deposits, trash and debris shall be removed to a location off-site and disposed of in an environmentally acceptable manner.

- Conduct final inspection with Municipality to identify deficiencies and establish punch list based on approved plans; complete to the satisfaction of the Municipality.
  - Construction Staging:
    - Stage # 1 - Rough grade site, stabilize steep slopes. Construct temporary sedimentation control measures, detention and retention basins.
    - Stage #2 - Install subsurface storm water systems, install underground utilities and first coat pavement.
    - Stage #3 - Complete parking areas, finish grade site and loam and seed all disturbed areas.
- C. RESPONSIBILITY
- The responsibility for implementing and maintaining the Soil Erosion and Sedimentation Control Plan rests with the OWNER OF RECORD where any development of the parcel gives cause to erosion and sedimentation. It is also to be said that the OWNER OF RECORD shall be held responsible for informing all concerned regarding responsibility of the SE&SC plan and seeing that the plan becomes a part of the deed in the event the title of the property is transferred. The costs of all drainage erosion and sedimentation control measures will therefore rest with the OWNER OF RECORD.
- SESC Emergency contact Information  
Emergency Contact Name: 550-554 Berlin Turnpike Assoc. LLC  
Emergency Contact Phone Number: (860) 249-6521

EROSION CONTROL SYMBOL LEGEND

- ORANGE LIMIT OF CONSTRUCTION FENCE
- SILT FENCE
- EROSION CONTROL LOGI/WATTLE
- INLET PROTECTION
- STAKED BALES
- CHECK DAM WATTLE/STONE or STONE
- EROSION CONTROL BLANKET
- TEMPORARY WATER BAR (WB) or DIVERSION CHANNEL (TD)

\*SYMBOLS DEPICTED IN LEGEND AND PLAN ARE NOT DRAWN TO SCALE. SEE DETAILS FOR SPECIFIC INFORMATION

LEGEND

- = Existing utility pole
- = Existing light pole
- = Proposed Light
- = Existing fire hydrant
- = Proposed fire hydrant
- = Existing water valve
- = Existing gas valve
- = Existing underground pipe
- = Existing treeline
- = Existing edge of pavement
- = Proposed curbing
- = Existing/Proposed well
- = Existing catch basin
- = Existing drainage manhole
- = Existing sanitary manhole
- = Proposed catch basin
- = Proposed manhole
- = Existing utility box
- = Proposed sidewalk ramp
- = Existing contour
- = Existing spot elevation
- = Proposed contour
- = Proposed spot elevation
- = Deep test location
- = Percolation test location
- = Grade to drain
- = Proposed Riprap
- = Proposed Drainage Pipe

TEMPORARY STORMWATER MANAGEMENT MAINTENANCE SCHEDULE (DURING CONSTRUCTION)

The following are the required maintenance and monitoring procedures

**Swales** - All swales shall be moved and be cleared of all sediment deposits, invasive plant species and debris. These procedures shall be conducted monthly. Swales shall be inspected weekly and after significant rainfall events. Additional maintenance, beyond scheduled maintenance, may be required based upon inspections.

**Catch Basins** - All basin rim areas and sumps shall be cleaned of all sediment, wash and debris. These procedures shall be conducted monthly. Basins shall be inspected weekly and after significant rainfall events. Additional maintenance, beyond scheduled maintenance, may be required based upon inspections

**Slopes** - Stabilized slopes are essential to preventing sediment movement. Any channels of concentrated flow, such as rills, shall be fixed immediately. Additional control measures, such as bales, riprap, sediment fence and erosion fabric may be required. Slopes shall be inspected weekly and after significant rainfall events.


**Sediment Barriers & Straw Bales** - Shall be inspected weekly and after significant rainfall events. Repairs shall be made immediately. Additional barriers and bales may be required depending upon the area of work. If conditions exist which can not be addressed with this plan, then additional barriers shall be implemented to prevent sediment from leaving the site.

**Street Sweeping** - Sediment from the construction site, which has accumulated on the existing streets shall be cleaned up immediately. Contractor to inspect daily

**Wind Blown Sediment** - Shall be minimized. Unpaved travel ways shall be sufficiently watered to minimize wind blown sediment. Other unpaved surfaces shall be watered, temporary vegetated, roughing with disc or other measures in the Connecticut Guidelines for Soil Erosion and Sediment Control manual.


CONTRACTOR'S NOTE:

THE SITE CONTRACTOR IS RESPONSIBLE TO CONTROL SILTS AND SEDIMENTS THROUGH OUT THE WORK AREA. BESIDES THE SILT FENCING SHOWN, THE CONTRACTOR SHALL UTILIZE TEMPORARY SEDIMENT TRAPS (TST) WITH THE WORK AREA. PLACEMENT OF THE TST'S AND REQUIRED DIVERSION SWALES SHALL BE DETERMINED BY THE CONTRACTOR PLACED ON OVERALL SITE CONSTRUCTION ACTIVITY AND SHALL NOT BE PLACED WITH THE 50' WETLAND REVIEW AREA. ALL TST'S SHALL BE PERIODICALLY CLEANED OF ANY ACCUMULATED SILT AND SEDIMENT. AND SHALL BE RELOCATED IF REQUIRED BY SITE USAGE. UPON COMPLETION OF THE PROJECT ALL AREAS SHALL BE RESTORED TO FINAL GRADE AND RESEED AS REQUIRED.



Know what's below.  
Call before you dig.

#13653  
Barton N. Bovee P.E. Reg. No.  
NOT VALID UNLESS EMBOSSED SEAL OR STAMP IS AFFIXED HERETO



NORTH

cole

HARRY E. COLE & SON  
engineering, surveying, planning.

876 South Main Street  
P.O. Box 44  
Plainville, CT 06479 - 0044  
Tel: (860) 628-4484  
Fax: (860) 620-0196  
www.hccole.com

PROJECT NAME:  
PROPOSED  
MULTI-FAMILY  
DEVELOPMENT

Parcel# 10-2-83-13  
522 Berlin Turnpike  
Berlin, Connecticut

PREPARED FOR:

550-554 BERLIN  
TURNPIKE ASSOC.  
LLC

Sheet Description:

SOIL EROSION &  
SEDIMENTATION  
CONTROL PLAN

Scale:  
40' 20' 0 20' 40'  
1"=40'

Date: July 19, 2023

Project #: 1908

F.B. #: ---

Drawn By: BTP/BNB

Approved By: BNB

Revisions:

Date: Descriptions:

March 6, 2024 Revised Layout

Sheet #:

ES1



