

C. Webb & Associates, LLC
Environmental Consulting Services

**PROPOSED SCHEDULE FOR CONSTRUCTION OF THE WETLAND
RESTORATION PLAN AND STREAMBANK ARMORING WORK AT
155 TOLLGATE ROAD BERLIN, CT.**

Phase 1 – Wetland Restoration Plan

This work will begin with the removal of all fill material from the floodplain and wetland regulated areas as shown on the site plan. The soil material removed from regulated area will be placed and graded on site as shown on the approved plan. All disturbed areas will be seeded, planted and mulched immediately following the grading work in order to stabilize the work areas. Work can commence following approval of the application and the issuance of the wetland permit. The restoration plan work should be completed in the spring to take advantage of growing season.

Phase 2 – Streambank Armoring

This work should be carried out during the dry season which is typically from July through early September. The portion of stream channel where work will be conducted will be blocked off from any water flows during construction as shown on the site plan.

All work associated with the approved site plan must be completed by September 15, 2021.